

## Well rehabilitation - execution report (1)

<b>Contractor:</b>	<b>Client:</b>	<b>Executive operator:</b>
<b>Site location:</b>	<b>Well no.:</b>	<b>Date:</b>

	Operation	OK	Date	Name / Signature
<b>Preparative inspections</b>	• Set-up on membrane and interlayer	<input type="checkbox"/>		
	• Implementation of water protection regulations	<input type="checkbox"/>		
	• Camera inspection	<input type="checkbox"/>		
	• Pumping test (approx. 2 hrs.) Q = .....m <sup>3</sup> /h	<input type="checkbox"/>		
<b>Mechanical and hydraulic rehabilitation</b>	• Cleaning of suction brackets, fittings	<input type="checkbox"/>		
	• Preliminary mechanical cleansing (with a specially adapted well brush)	<input type="checkbox"/>		
	• Intensive cleansing and discharge (Qty. of working sections:.....)	<input type="checkbox"/>		
	• Intermediate pumping test (approx. 1 hrs.) Q = .....m <sup>3</sup> /h	<input type="checkbox"/>		
<b>1st chemical rehabilitation</b>	• Application of AIXTRACTOR .....® (Qty. of working sections:.....) Amount:..... = .....kg/m	<input type="checkbox"/>		
	• Intensive cleansing and discharge (Qty. of working sections:.....)	<input type="checkbox"/>		
	• Injection of air into the settling pond	<input type="checkbox"/>		
	• Dilution of the clear water phase	<input type="checkbox"/>		
	• Disposal of treated water	<input type="checkbox"/>		
	• Intermediate pumping test (approx. 1 hrs.) Q = .....m <sup>3</sup> /h	<input type="checkbox"/>		

## Well rehabilitation - execution report (2)

	Operation	OK	Date	Name / Signature
2nd chemical rehabilitation	• Application of AIXTRACTOR .....® (Qty. of working sections:.....) Amount:..... = .....kg/m	<input type="checkbox"/>		
	• Intensive cleansing and discharge (Qty. of working sections:.....)	<input type="checkbox"/>		
	• Injection of air into the settling pond	<input type="checkbox"/>		
	• Dilution of the clear water phase	<input type="checkbox"/>		
	• Disposal of treated water	<input type="checkbox"/>		
	• Intermediate pumping test (approx. 1 hrs.) Q =.....m <sup>3</sup> /h	<input type="checkbox"/>		
3rd chemical rehabilitation	• Application of AIXTRACTOR .....® (Qty. of working sections:.....) Amount:..... = .....kg/m	<input type="checkbox"/>		
	• Intensive cleansing and discharge (Qty. of working sections:.....)	<input type="checkbox"/>		
	• Injection of air into the settling pond	<input type="checkbox"/>		
	• Dilution of the clear water phase	<input type="checkbox"/>		
	• Disposal of treated water	<input type="checkbox"/>		
	• Intermediate pumping test (approx. 1 hrs.) Q =.....m <sup>3</sup> /h	<input type="checkbox"/>		
Desanding	• Pumping test, 2 hrs.: Q=.....m <sup>3</sup> /h	<input type="checkbox"/>		
	• Camera inspection	<input type="checkbox"/>		
	• Disinfection with .....	<input type="checkbox"/>		
Follow-up inspections	• Set-up on membrane and interlayer	<input type="checkbox"/>		
	• Implementation of water protection regulations	<input type="checkbox"/>		
	• Camera inspection	<input type="checkbox"/>		
<b>Inspection and examination carried out on .....</b>				
.....	.....	.....		
<b>Client</b>	<b>Contractor</b>	<b>Site management</b>		